



City of Grover Beach

Street Rehabilitation & Repair Program

Your Measure K TAX DOLLAR\$ AT WORK!

Weekly Construction Update: January 8, 2018

The City is continuing the multi-year project to rehabilitate streets utilizing voter approved bond funds generated by Measure K. To date the City has expended approximately \$6 million of the total \$48 million project budget on previous contracts for street repair. The current contract will expend approximately \$7 million. More information on this project and Measure K in general can be found on the City's website which can be accessed by following this link:
<http://www.grover.org/index.aspx?NID=321>.

1. The City has completed all of the water system upgrades included in this project.
2. Demolition of existing and construction of new accessible curb ramps and cross gutters on **South 13th Street**, between West Grand Avenue and Farroll Road, will continue for several weeks. Expect minor traffic delays while the work is being performed.
3. Stormwater infiltrators will be installed on **Mentone Avenue, South 3rd Street, and Newport Avenue** over the next two weeks. These infiltrators allow stormwater to filter into the groundwater basin during rainfall events. Expect minor traffic delays while the work is being performed.
4. Paving of the intersection of **South 8th Street and Long Branch Avenue** will be conducted the week of January 15th. The road will be closed to thru traffic during the paving operation.
5. Paving of **Mentone Avenue**, between South 4th Street and the eastern City limit, continues. The work began at the eastern City limit and is moving west. Work includes removal of the existing road and installation of new base material followed by the application of new asphalt. The road will be closed to thru traffic during the paving operation.
6. Paving of **North 3rd Street**, between the northern City limit and Newport Avenue, will begin the week of January 15. Work will include removal of the existing road and installation of new base material followed by the application of new asphalt. The road will be closed to thru traffic during the paving operation.

This status update is intended to inform the public on the status of the Measure K-14 Street Rehabilitation and Repair Project. Field conditions and work progress are monitored daily and are subject to change daily. As a result, the dates indicated in this update are also subject to change. Schedule and location information is most accurate within three weeks of the date of this posting. Information will be updated weekly.



keywords:

**GROVER BEACH STREET
REHAB & REPAIR
NEWS & UPDATES**

For questions regarding this project, please contact the Grover Beach Public Works Department
154 South 8th Street, Grover Beach
at 805-473-4520 or by email at
publicworks@groverbeach.org

